

NUCLEAR POWER CORPORATION OF INDIA LIMITED

(A Government of India Enterprise)

Kaiga Project 3&4

Kaiga Generating Station

Completion Certificate

05-September-2008

22

Name of Work : Monitoring, Maintenance and Coordination of Operation jobs of 220kV/400kV Switchyard at Kaiga Generating Station for a Period of 2Yrs.
Work Order No. : KGS-3&4/MS/EMU/51500/WO/2006/02
Name of the Contractor : M/S INEL POWER SYSTEM ENGINEERS (P) LTD
Work Order Value : Rs. 5,957,816.00
Work Done Value : Rs. 7,212,660.00
Start Date of Work : 25-May-2006
Stipulated Completion By : 24-May-2008
Amount Security Deposit : Rs.2,109.00/- 297891/- CB. (C.)
Actual Completion Date : 31/08/08

Certified that the work has been completed in all respect and there has been no deviations from the sanctioned plans and specifications.

To,

M/S INEL POWER SYSTEM ENGINEERS (P) LTD

J. R. Deshpande
Section Head
Cr.
जे. आर. देशपांडे J. R. DESHPANDE
अनुरक्षण अधीक्षक
Maintenance Superintendent
कैगा बिजली उत्पादन केंद्र 3 व 4
KAIGA GENERATING STATION 3 & 4

R. V. Manohar
Engineer -In-Charge
अवर. वी. मनोहार
R. V. MANOHAR
सीनियर अनुरक्षण अभियंता (विद्युत)
SENIOR MAINTENANCE ENGINEER (ELECTRICAL)
कैगा बिजली उत्पादन केंद्र 3 व 4
KAIGA GENERATING STATION 3 & 4